


Models AH-1, 160, 18950, 225W, 225M



Line Voltage 115—Volume Control Full On

TUBE NO. IN ORDER TESTED	TYPE OF TUBE	POSITION OF TUBE IN SET	METER READINGS WITH JEWELL TEST PLUG IN SOCKET OF SET						
			FILAMENT OR HEATER	PLATE OR ANODE	CONTROL GRID - SPACE	NORMAL GRID - SCREEN	CATHODE TO HEATER	SCREEN GRID - PLATE	PLATE CURRENT
1	224	1 R.F.	2.4	160	2.5	80	-	-	2.5
2	224	2 R.F.	2.4	160	2.5	80	-	-	2.5
3	224	3 R.F.	2.4	160	2.5	80	-	-	2.5
4	227	Det.	2.4	200	-	20	-	-	2.0
5	245	PP-AF	2.4	250	-	14	-	-	50
6	245	PP-AF	2.4	250	-	14	-	-	50
7	280	Rect.	4.6	-	-	-	-	-	50

Volume Control Minimum

TUBE NO. IN ORDER TESTED	TYPE OF TUBE	POSITION OF TUBE IN SET	METER READINGS WITH JEWELL TEST PLUG IN SOCKET OF SET						
			FILAMENT OR HEATER	PLATE OR ANODE	CONTROL GRID - SPACE	NORMAL GRID - SCREEN	CATHODE TO HEATER	SCREEN GRID - PLATE	PLATE CURRENT
1	224	1 R.F.	2.4	190	15	90	-	-	2.5
2	224	2 R.F.	2.4	190	15	90	-	-	2.5
3	224	3 R.F.	2.4	190	15	90	-	-	2.5
4	227	Det.	2.4	225	-	21	-	-	2.0
5	245	PP-AF	2.4	250	-	14	-	-	50
6	245	PP-AF	2.4	250	-	14	-	-	50
7	280	Rect.	4.6	-	-	-	-	-	50

